



# Withlacoochee WPCP Sewer System Improvements

March 2013


# Current Status

- ▶ **Current Projects – Parsons & LEA Design**
  - GEFA Funding Approved – \$32 Million
  - Design of Three Construction Packages
    - Pump Stations – Major at Gornto Rd. and Remer Ln. and 2 Minor
    - Forcemains – 6 miles of 30” and 42”
    - Headworks and Equalization Tank
  
- ▶ **Planned Project**
  - RFP for Design–Build (D/B) of 12 MGD Treatment Plant

# Pump Stations & Forcemain

- ▶ Infrastructure Design – Year 2050
  - Peak Capacity 45 MGD
- ▶ Installed Equipment – Year 2038
  - Peak Capacity 38 MGD
  - Assumes I & I Improvements as Growth Occurs
- ▶ Redundancy & Reliability
  - Dual Power Feeds
  - Installed Spare Pump
  - Split Wet Well & Divided MCC
- ▶ Sited to Relieve Sugar Creek Interceptor
- ▶ Design Completion – June 2013


# SUGAR CREEK INTERCEPTOR RELIEF




OVER ½ OF THE  
FLOW REMOVED  
FROM SUGAR CREEK  
INTERCEPTOR WITH  
REMER LN PUMP  
STATION




# OVERVIEW OF WORK CURRENTLY UNDERWAY



# Gornto & Remer Ln. Pump Stations




# Headworks & Equalization Tank

- ▶ New Plant Site
  - ▶ Designed to Handle Peak Flow of 38 MGD
  - ▶ Screening
  - ▶ Fine Grit Removal
  - ▶ 6 MG Equalization Tank Reduces Peak Flow to Treatment Plant to 22 MGD
  - ▶ Design Completion – June 2013
- 



# HEADWORKS AND EQ TANK AT NEW WPCP SITE






# Headworks


GRIT  
REMOVAL

SCREENING






# Planned D/B of Treatment Plant

- ▶ Design to Meet Current Permit Limits
    - 12 MGD Average Day Flow
    - 22 MGD Peak Hydraulic Capacity
    - Designed to Allow Future Expansion
    - Maintains Current Discharge Point
  - ▶ Dual Power Feeds
  - ▶ Sited Above Flood Plain on City Property
  - ▶ Estimated Cost – \$20 Million
  - ▶ Design/Build to Accelerate Project Completion
- 



# NEW WPCP SITE



# Best Possible Project Schedule

Three Current Projects  
575 days (19 Months)

Design  
200 days  
11/2012 – 6/2013

EPD Permitting  
45 days  
6/2013 – 8/2013

Bidding  
60 days  
8/2013 – 10/2013

Construction  
270 days  
10/2013 – 7/2014

D/B New Treatment Plant Project  
810 days (27 Months)  
5/2013 – 8/2015

Advertise & Bid  
45 days  
5/2013–6/2013

Award Contract  
45 days  
6/2013– 8/2013

D/B of New Treatment Plant  
720 days  
8/2013–8/2015

# Approach to Funding

- ▶ Sales Tax Options
  - SPLOST
- ▶ Public Involvement
  - Community Outreach
    - Meetings
    - Advertisements
  - Community Education
    - Local Talk Radio
    - Local News Segments
  - Consent Order – EPD