

ID	WBS	Task Name	Duration	Start	Finish	March		April		May		June		July		August		September		October		November		December				
						3/8	3/22	4/5	4/19	5/3	5/17	5/31	6/14	6/28	7/12	7/26	8/9	8/23	9/6	9/20	10/4	10/18	11/1	11/15	11/29	12/13		
1	1	General Items	149 days	Mon 4/27/20	Mon 11/23/20																				General Items			
2	1.1	NTP	0 days	Mon 4/27/20	Mon 4/27/20					4/27	◆	NTP																
5	1.4	Substantial Completion	0 days	Fri 10/23/20	Fri 10/23/20																				10/23	◆	Substantial Completion	
6	1.5	Weather Days	12 days	Thu 10/8/20	Fri 10/23/20																					Weather Days		
3	1.2	Punchlist	10 days	Mon 10/26/20	Fri 11/6/20																					Punchlist		
4	1.3	Final Completion	0 days	Mon 11/23/20	Mon 11/23/20																					11/23	◆	Final Completion
7	2	PROCUREMENT	95 days	Mon 4/27/20	Tue 9/8/20																						PROCUREMENT	
8	2.1	Submittals	35 days	Mon 4/27/20	Mon 6/15/20																						Submittals	
9	2.1.1	Submit Precast	20 days	Mon 4/27/20	Mon 5/25/20																						Submit Precast	
10	2.1.2	Submit Pumps	20 days	Mon 4/27/20	Mon 5/25/20																						Submit Pumps	
11	2.1.3	Submit Valves	10 days	Mon 4/27/20	Mon 5/11/20																						Submit Valves	
12	2.1.4	Submit DIP	15 days	Mon 4/27/20	Mon 5/18/20																						Submit DIP	
13	2.1.5	Submit Electrical	20 days	Mon 4/27/20	Mon 5/25/20																						Submit Electrical	
14	2.1.6	Submit Liner	10 days	Mon 4/27/20	Mon 5/11/20																						Submit Liner	
15	2.1.7	Review DIP	15 days	Tue 5/19/20	Mon 6/8/20																						Review DIP	
16	2.1.8	Review Valves	15 days	Tue 5/12/20	Mon 6/1/20																						Review Valves	
18	2.1.1	Review Liner	15 days	Tue 5/12/20	Mon 6/1/20																						Review Liner	
17	2.1.5	Review Precast	15 days	Tue 5/26/20	Mon 6/15/20																						Review Precast	
19	2.1.1	Review Electrical	15 days	Tue 5/26/20	Mon 6/15/20																						Review Electrical	
20	2.1.1	Review Pumps	15 days	Tue 5/26/20	Mon 6/15/20																						Review Pumps	
21	2.2	Fabricate and Deliver	70 days	Tue 6/2/20	Tue 9/8/20																						Fabricate and Deliver	
27	2.2.6	Deliver DIP Pipe	25 days	Tue 6/9/20	Mon 7/13/20																						Deliver DIP Pipe	
23	2.2.2	Deliver Liner	50 days	Tue 6/2/20	Mon 8/10/20																						Deliver Liner	
24	2.2.3	Deliver Valves	50 days	Tue 6/2/20	Mon 8/10/20																						Deliver Valves	
22	2.2.1	Deliver Precast	15 days	Tue 6/16/20	Mon 7/6/20																						Deliver Precast	
25	2.2.4	Deliver Electrical Equip	20 days	Tue 6/16/20	Mon 7/13/20																						Deliver Electrical Equip	
26	2.2.5	Deliver Pumps	60 days	Tue 6/16/20	Tue 9/8/20																						Deliver Pumps	
28																												
29	3	CONSTRUCTION	66 days	Tue 7/7/20	Wed 10/7/20																						CONSTRUCTION	
30	3.1	EQ Pond	58 days	Tue 7/14/20	Fri 10/2/20																						EQ Pond	
31	3.1.1	Sitework Mobilization & EC	3 days	Tue 7/14/20	Thu 7/16/20																						Sitework Mobilization & EC	
32	3.1.2	Excavate Pond	25 days	Fri 7/17/20	Thu 8/20/20																						Excavate Pond	
39	3.1.5	24in Pond Influent Pipe	6 days	Tue 7/21/20	Tue 7/28/20																						24in Pond Influent Pipe	
33	3.1.3	Pond Underdrain	25 days	Fri 7/31/20	Thu 9/3/20																						Pond Underdrain	
34	3.1.4	Pond Liner	10 days	Fri 9/4/20	Fri 9/18/20																						Pond Liner	
35	3.1.5	24in Pond Effluent	8 days	Tue 8/11/20	Thu 8/20/20																						24in Pond Effluent	
36	3.1.6	4in Reuse around Pond	5 days	Mon 9/21/20	Fri 9/25/20																						4in Reuse around Pond	
37	3.1.7	Sidewalk	5 days	Mon 9/28/20	Fri 10/2/20																						Sidewalk	
38	3.1.8	12" FM to EQ #1	3 days	Mon 9/28/20	Wed 9/30/20																						12" FM to EQ #1	
40	3.2	EQ #2 Pump Station	66 days	Tue 7/7/20	Wed 10/7/20																						EQ #2 Pump Station	
41	3.2.1	Excavate with Sliderail	5 days	Tue 7/7/20	Mon 7/13/20																						Excavate with Sliderail	

Project: Vld Secondary EQ Date: Tue 4/28/20	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

ID	WBS	Task Name	Duration	Start	Finish	March		April		May		June		July		August			September			October		November		December	
						3/8	3/22	4/5	4/19	5/3	5/17	5/31	6/14	6/28	7/12	7/26	8/9	8/23	9/6	9/20	10/4	10/18	11/1	11/15	11/29	12/13	
42	3.2.2	Set Wetwell	2 days	Tue 7/14/20	Wed 7/15/20																						
43	3.2.3	Backfill and Remove Sliderail	3 days	Thu 7/16/20	Mon 7/20/20																						
44	3.2.4	Install Pumps/Pipe	4 days	Wed 9/9/20	Mon 9/14/20																						
45	3.2.5	Electrical PS	15 days	Tue 9/15/20	Mon 10/5/20																						
47	3.2.7	PS Ready for Start Up	0 days	Mon 10/5/20	Mon 10/5/20																						
46	3.2.6	Test PS with Reuse Water	2 days	Tue 10/6/20	Wed 10/7/20																						

■ Set Wetwell
■ Backfill and Remove Sliderail
■ Install Pumps/Pipe
■ Electrical PS
◆ 10/5 PS Ready for Start Up
■ Test PS with Reuse Water

Project: Vld Secondary EQ
 Date: Tue 4/28/20

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	